



**Ontario Clean Water Agency**  
**Agence Ontarienne Des Eaux**

## **2020 Client Monthly Operations Report**

**Lambton Area Water Supply System**

**June 30, 2020**

## Facility Description

Facility Name:	Lambton Area Water Supply System
Facility Type:	Municipal
Classification:	Class 4 Water Treatment Class 4 Water Distribution
Title Holder:	Municipality
Operation Status:	OCWA
Sr. Operations Manager:	Mark Harris (519) 344-7429 Ext. 251
Business Development Manager:	Susan Budden
Capacity (m3/d):	181844
Service Area:	City of Sarnia, Village of Point Edward, Township of St. Clair, Township of Warwick-Watford, Municipality of Lambton Shores, Town of Plympton-Wyoming
Service Population:	104,162
In service Date:	1975

## Operational Description

The Lambton WTP is a direct filtration surface water facility consisting of chemically assisted filtration with disinfection. The facility consists of an intake system (and alternate intake), a low lift pump station, a treatment system and distribution pumping system situated in the City of Sarnia. Water is drawn into the plant (a zebra mussel system is available as needed) and screened at the surge wells (pre-disinfection is utilized). Water flows to the pump wells where a total of 4 vertical turbine pumps are located and used as needed which pump to a discharge header. Coagulant is added, flashed mixed (PAC is also applied at this location when needed) the raw water is then flocculated (Polymer is added at the flocculation trains as needed) and diverted to filtration (10 dual media filters). The gravity fed filter effluents combine into two clear wells where sodium hypochlorite is injected. To maximize the contact time the water is diverted to the two baffled reservoirs (in series). Six vertical turbine pumps are available for supplying the distribution demand as needed. The entire water treatment system is continuously monitored (via SCADA) with continuous on-line analyzers equipped throughout the processes. The utility serves a large part of Lambton County and has over 250 kilometers of pipeline of various sizes and materials. There is also the East Lambton Booster Station with 9,000 cubic meters of storage capacity which is remotely monitored and controlled from the Lambton WTP via SCADA. During the 1997 calendar year the West Lambton Pumping Station, with the largest above ground water storage in the province with a capacity of 90,000m<sup>3</sup>, was brought on-line. This pumping station is also remotely monitored and controlled from Lambton WTP via SCADA. The LAWSS distribution system has 5 towers/elevated tanks that the utility monitors via SCADA. In 2007 the Residual Management System (RMS) which treats backwash effluent was brought on-line.

## Treatment Process

Pre-treatment Chemicals:	Prechlorination (sodium hypochlorite); Zebra mussel control
Coagulation/Flocculation:	Aluminum Sulphate (Clar+Ion A7)
Filtration:	Dual Media; Filter Aid polymer
Disinfection Method:	Sodium hypochlorite
Post Treatment Chemical Addition:	Fluoride
Waste Residue Management:	Filter backwash effluent is treated by an Actiflo system.
Waste effluent/residue Disposal:	Sludge is hauled to Sarnia WPCP on a needed basis.

## Inspections

**June: None**

## Maintenance, Operations & Distribution Works Summary 2020

### Maintenance

**June:**

Date	(P)reventative Capital Major Mtc (C)orrective	Description
June 1	<b>P</b>	Completed monthly inspection of all water treatment plant chlorine analyzers.
June 1	<b>P</b>	Completed six month inspection on spill kits at the water treatment plant and West Lambton Pumping Station.
June 1	<b>P</b>	Completed six month inspection on backwash pump.
June 2	<b>C</b>	Electek in to look at LL #3 contactor that fails to start up pump.
June 2	<b>P</b>	Monthly inspection of water treatment plant compressors.
June 2-5	<b>Capital</b>	Experteers on site to work on capital radio project.
June 3	<b>P</b>	Completed annual inspection and tests of foundation drain pumps at East Lambton Pumping Station.
June 3	<b>P</b>	Completed annual inspection of RMS holding tank mixer.
June 3	<b>P</b>	Inspected HFS site glass.
June 4	<b>Capital</b>	EXP in to check on generator system.
June 4	<b>P</b>	Completed monthly inspection of eyewash and safety showers at the water treatment plant.
June 5	<b>P</b>	Tested generators at East Lambton Pumping Station.
June 5	<b>P</b>	Sentry Fire in to do annual inspection on fire system.
June 5	<b>P</b>	Completed six month inspection of spill kit at East Lambton

		Pumping Station.
June 5	<b>P</b>	Completed monthly inspection of vacuum priming system at East Lambton Pumping Station.
June 5	<b>P</b>	Conducted two year inspection on maturation mixers in the RMS.
June 8	<b>P</b>	Completed monthly inspection of elevator.
June 8-12	<b>Capital</b>	WSP in for radio project work.
June 8	<b>P</b>	PW Makar at East Lambton Pumping Station and Forest Standpipe to conduct annual site security audit.
June 9	<b>P</b>	Completed monthly inspection of travelling screens at the water treatment plant.
June 10	<b>P</b>	Conducted monthly calibration checks on East Lambton Pumping Station chlorine analyzers.
June 10	<b>Capital</b>	Meeting Nick Wilson and contractor at West Lambton Pumping Station to discuss valve replacement.
June 11	<b>P</b>	Tested polymer system as per SOP.
June 11	<b>P</b>	Tested Residual Management System's effluent chlorine residuals. No chlorine detected.
June 11	<b>Capital</b>	Experteers at East Lambton Pumping Station to work on radio project.
June 15	<b>P</b>	Sentry Fire has completed annual fire system inspection. 17 heat sensors replaced.
June 15-16	<b>Capital</b>	Meetings in regards to the PLC/SCADA upgrades.
June 16	<b>Capital</b>	Meeting with LAWSS GM in regards to HVAC/dehumidification system.
June 6-7	<b>P</b>	Completed monthly inspection of flocculator gear drives.
June 16-19	<b>Capital</b>	WSP in to work on SCADA/PLC project.
June 17	<b>P</b>	Flushed clearwell hypo lines.
June 17	<b>P</b>	Pumped out diesel and HFS containment areas.
June 18	<b>Capital</b>	Ainsworth conducting TSSA inspection on water treatment plant generators.
June 19	<b>Capital</b>	Meeting contractor at West Lambton Pumping Station to discuss valve replacement.
June 19	<b>P</b>	Tested intruder alarm at West Lambton Pumping Station.
June 19	<b>P</b>	Tested generators at both East and West Lambton Pumping Station.
June 22	<b>Capital</b>	Meeting with LAWSS GM in regards to SCADA Master Plan.
June 22	<b>P</b>	Completed monthly maintenance on Stations 1 and 7 turbidity meters.
June 22	<b>P</b>	Completed monthly maintenance on lab turbidity meter.
June 23-24	<b>P</b>	Annual flow meter calibrations completed.
June 24	<b>Capital</b>	Meeting contractor at West Lambton Pumping Station to discuss valve replacement.
June 24	<b>P</b>	Tested generators at the water treatment plant.
June 25	<b>P</b>	Completed monthly maintenance on all pH probes at the water treatment plant.

June 29	<b>P</b>	Elektek in to do annual inspection on VFD for HL Pump #6.
June 29	<b>P</b>	Completed monthly maintenance on streaming current meters.
June 29	<b>P</b>	Completed monthly maintenance on all turbidity meters at the water treatment plant.
June 29	<b>P</b>	Completed monthly maintenance on fluoride analyzer.
June 30	<b>P</b>	Completed monthly maintenance on Residual Management System turbidity meters.
June 30	<b>P</b>	Completed monthly maintenance on pocket chlorine testers.
June 30	<b>P</b>	Completed monthly maintenance on chlorine analyzer at West Lambton Pumping Station.
June 30	<b>C</b>	Replaced ceiling tiles in the lab.

## Operations and Compliance

### June:

June 1	PAC water on for testing.
June 1	Power outage at the water treatment plant. Plant running under generator load for approximately 1.5 hours. Generator #2 failed to start.
June 1	South clearwell pump failed with P+. Pump and panel were reset.
June 2	Start PAC system with PAC.
June 2	TSS sample for the Residual Management System taken.
June 2	Energy reporting information sent to Clinton.
June 3	Annual sample to check for diesel contamination taken from diesel containment at the water treatment plant. Results of tests showed no contamination.
June 4	OCWA's new Occupational Health and Safety Policy posted.
June 4	South clearwell pump #2 failed with airlock alarm. Pump and panel were reset.
June 10	Switched Forest lead to FP3 from FP1.
June 12	Staff meeting. Reviewed three year risk assessment and annual contingency test.
June 16	Large watermain break on City of Sarnia's 12" line at 292 Confederation. Demand increased.
June 17	PW Makar at West Lambton Pumping Station to conduct annual site security audit.
June 19	Power failure at the water treatment plant. Reset pumps with no issues.
June 24	PW Makar at Watford to conduct annual site security audit.
June 27	Power failure at East Lambton Pumping Station. No issues noted.

## Distribution

### June:

June 1	Onsite for third party at Hill St for crossing of LAWSS watermain.
June 2	Valve operations in St Clair Township.
June 2-3	Valve operations on Nauvoo Rd in Warwick Watford.

June 3	Installed dehumidifier in Wyoming Pit.
June 4	Site meet with Bluewater Power for future work near LAWSS watermain at Exmouth and Front.
June 5	Onsite for third party work on Cathcart and Colburne near LAWSS watermain for sewer line repair.
June 9	Hydrant flushing in the City of Sarnia on Front, Brock and Campbell Streets.
June 16	Onsite for third party work at Brock and Confederation for directional drilling near LAWSS watermain by Vink.
June 16	Hydrant flushing in the City of Sarnia on Murphy Rd.
June 17-18	Onsite for third party at Front and Exmouth for directional drill near LAWSS watermain by Bluewater Power.
June 19	Onsite for third party work at 7681 Confederation Line for work being done by Brooks Telecom near LAWSS watermain.
June 22	Onsite for third party work near Blue Point for gas line work near LAWSS watermain by TW Johnstone.
June 23	Site meet on Fleming Rd in regards to bell fiber locations.
June 24	Conducting chamber checks on London Line in Warwick Watford.
June 25	Chamber checks on London Line in Plympton-Wyoming.

### Call Outs 2020

**June:** Call out June 12<sup>th</sup> for emergency locate. Call out on June 20<sup>th</sup> due to the PAC system not starting up after power failure. Pumps had to be reset.

### One Call Utility Locates

These numbers represent the number of locate notifications that were cleared from LAWSS assets

Number of Locates/Month

YEAR	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
2019	69	62	104	164	189	149	182	153	121	148	81	50
2020	57	54	107	131	165	162						

## RMS Sludge Haulage

These numbers represent total monthly amounts of sludge produced by the Residual Management System and hauled to Sarnia WPCP

Amount of sludge produced per month in m<sup>3</sup>

YEAR	Jan	Feb	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec
2019	236	158	237	236	216	158	313	237	160	160	159	163
2020	241	228	231	240	230	237						

## Required Monthly Reports

**Monthly System Flows-** see separate attached summary report

**Workplace Management System Reports** – see separate attached reports

**Performance Data and Compliance** – See separate attached report

## Required Financial Reports

**Quarterly Financial Summary** – Q2 due July 30, 2020.

**Semi-Annual “Schedule G” Reconcilable Commodities Report** – Due July 30, 2020.

## Health & Safety Work Order Summary by Facility

Start Date: 2020-06-01

End Date: 2020-06-30

Hub: Lambton

Cluster	ORG ID	Facility ID	Health and Safety					Closure Rate		
			Initiated	Approved	Completed	Total Labor Hrs	Total Cost \$	Target	Actual	Variance
LAWSS (133000)	Lambton Area Water Treatment	5544, East Lambton Distribution (5544-WDEL)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, East Lambton PS (5544-WPEL)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, Forrest Standpipe (5544-WDFS)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, Indian Road Tower (5544-WDIR)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, Lambton Area RMS (5544-WWLA)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, Lambton Area WTP (5544-WTLA)	2	2	2	5.50	254.71	85.00%	100.00%	-15.00%
		5544, Port Lambton Standpipe (5544-WDPL)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, Watford Standpipe (5544-WDWF)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, West Lambton Booster Stn (5544-WPWL)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, West ST.Clair Distribution (5544-WDWS)	1	1	1	1.25	52.30	85.00%	100.00%	-15.00%
		Lambton Area Water Treatment Plant (5544)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		Total			3	3	3	6.75	307.01	85.00%

Key Column	Colour	Meaning
Init		No Work Orders initialized
Closed		Closure Rate between 20-50%
Closed		Closure Rate less than 20%

7/10/20 09:48:28



## Health & Safety Work Order Summary by Facility

Start Date: 2020-01-01

End Date: 2020-06-30

Hub: Lambton

Cluster	ORG ID	Facility ID	Health and Safety					Closure Rate		
			Initiated	Approved	Completed	Total Labor Hrs	Total Cost \$	Target	Actual	Variance
LAWSS (133000)	Lambton Area Water Treatment	5544, East Lambton Distribution (5544-WDEL)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, East Lambton PS (5544-WPEL)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, Forrest Standpipe (5544-WDFS)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, Indian Road Tower (5544-WDIR)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, Lambton Area RMS (5544-WWLA)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, Lambton Area WTP (5544-WTLA)	21	21	20	37.50	1562.24	85.00%	95.24%	-10.24%
		5544, Port Lambton Standpipe (5544-WDPL)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, Watford Standpipe (5544-WDWF)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, West Lambton Booster Stn (5544-WPWL)	0	0	0	0.00	0.00	85.00%	100.00%	-15.00%
		5544, West ST.Clair Distribution (5544-WDWS)	5	5	5	5.25	203.46	85.00%	100.00%	-15.00%
		Lambton Area Water Treatment Plant (5544)	3	3	3	4.50	218.76	85.00%	100.00%	-15.00%
		Total			29	29	28	47.25	1984.46	85.00%

Key Column	Colour	Meaning
Init		No Work Orders initialized
Closed		Closure Rate between 20-50%
Closed		Closure Rate less than 20%

7/10/20 09:51:51

Work Order Summary by Facility

Start Date: 2020-06-01  
End Date: 2020-06-30  
Hub: Lambton

Key Col	Colour	Meaning
Init		No Work Orders initialized
Closed		Closure Rate between 20-50%
Closed		Closure Rate less than 20%

			Corrective Maintenance					Emergency Maintenance					Call Back				
			Init	Approved	Completed	Total Labor Hrs	Total Cost \$	Init	Approved	Completed	Total Labor Hrs	Total Cost \$	Init	Approved	Completed	Total Labor Hrs	Total Cost \$
LAWSS (133000)	Lambton Area Water Treatment Plant (5544)	5544, East Lambton Distribution (5544-WDEL)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, East Lambton PS (5544-WPEL)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, Forrest Standpipe (5544-WDFS)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, Indian Road Tower (5544-WDIR)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, Lambton Area RMS (5544-WWLA)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, Lambton Area WTP (5544-WTLA)	2	2	1	2	92.62	0	0	0	0	0	1	1	1	4	197.7
		5544, Port Lambton Standpipe (5544-WDPL)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, Watford Standpipe (5544-WDWF)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, West Lambton Booster Stn (5544-WPWL)	2	2	2	3	159.32	0	0	0	0	0	0	0	0	0	0
		5544, West ST.Clair Distribution (5544-WDWS)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Lambton Area Water Treatment Plant (5544)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Grand Total			4	4	3	5	251.94	0	0	0	0	0	1	1	1	4	197.7

0  
0

Work Order Summary by Facility

Start Date: 2020-06-01  
End Date: 2020-06-30  
Hub: Lambton

Key Col	Colour	Meaning
Init		No Work Orders initialized
Closed		Closure Rate between 20-50%
Closed		Closure Rate less than 20%

			Preventive Maintenance					Operational					Capital/Project Work					Closure Rate		
			Init	Approved	Completed	Total Labor Hrs	Total Cost \$	Init	Approved	Completed	Total Labor Hrs	Total Cost \$	Init	Approved	Completed	Total Labor Hrs	Total Cost \$	Target	Actual	Variance
LAWSS (133000)	Lambton Area Water Treatment Plant (5544)	5544, East Lambton Distribution (5544-WDEL)	0	0	0	0	0	4	4	4	13.25	543.94	0	0	0	0	0	85%	100%	-15.0%
		5544, East Lambton PS (5544-WPEL)	4	4	4	4.5	234.81	3	3	3	7.25	292.21	0	0	0	0	0	85%	100%	-15.0%
		5544, Forrest Standpipe (5544-WDFS)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	85%	100%	-15.0%
		5544, Indian Road Tower (5544-WDIR)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	85%	100%	-15.0%
		5544, Lambton Area RMS (5544-WWLA)	5	5	5	5.5	280.6	2	2	2	68.5	3710.26	0	0	0	0	0	85%	100%	-15.0%
		5544, Lambton Area WTP (5544-WTLA)	33	33	30	92.25	4135.12	12	12	11	1487	43182.29	0	0	0	0	0	85%	89.58%	-4.58%
		5544, Port Lambton Standpipe (5544-WDPL)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	85%	100%	-15.0%
		5544, Watford Standpipe (5544-WDWF)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	85%	100%	-15.0%
		5544, West Lambton Booster Stn (5544-WPWL)	3	3	3	2.5	114.04	2	2	2	4.5	205.99	0	0	0	0	0	85%	100%	-15.0%
		5544, West ST.Clair Distribution (5544-WDWS)	0	0	0	0	0	3	3	3	5.25	237.22	0	0	0	0	0	85%	100%	-15.0%
		Lambton Area Water Treatment Plant (5544)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	85%	100%	-15.0%
		Grand Total			45	45	42	104.75	4764.57	26	26	25	1585.75	48171.91	0	0	0	0	0	85%

0  
0

Work Order Summary by Facility

Start Date: 2020-01-01  
End Date: 2020-06-30  
Hub: Lambton

Key Col	Colour	Meaning
Init		No Work Orders initialized
Closed		Closure Rate between 20-50%
Closed		Closure Rate less than 20%

			Corrective Maintenance					Emergency Maintenance					Call Back				
			Init	Approved	Completed	Total Labor Hrs	Total Cost \$	Init	Approved	Completed	Total Labor Hrs	Total Cost \$	Init	Approved	Completed	Total Labor Hrs	Total Cost \$
LAWSS (133000)	Lambton Area Water Treatment Plant (5544)	133000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, East Lambton Distribution (5544-WDEL)	3	3	3	30.75	1321.87	1	1	1	13.25	545.45	2	2	2	16	3764.87
		5544, East Lambton PS (5544-WPEL)	4	4	4	26.5	1122.68	0	0	0	0	0	1	1	1	8	527.2
		5544, Forrest Standpipe (5544-WDFS)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, Indian Road Tower (5544-WDIR)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, Lambton Area RMS (5544-WWLA)	2	2	2	13.5	580.55	0	0	0	0	0	0	0	0	0	0
		5544, Lambton Area WTP (5544-WTLA)	20	20	14	180.75	12241.56	0	0	0	0	0	2	2	2	8	395.4
		5544, Port Lambton Standpipe (5544-WDPL)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, Watford Standpipe (5544-WDWF)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		5544, West Lambton Booster Stn (5544-WPWL)	5	5	5	17	737.45	0	0	0	0	0	0	0	0	0	0
		5544, West ST.Clair Distribution (5544-WDWS)	2	2	1	22.5	1073.26	0	0	0	0	0	1	1	1	6	211.62
		Lambton Area Water Treatment Plant (5544)	4	4	4	8.75	1879.55	0	0	0	0	0	0	0	0	0	0
		Grand Total			40	40	33	299.75	18956.92	1	1	1	13.25	545.45	6	6	6

0  
0

Work Order Summary by Facility

Start Date: 2020-01-01  
End Date: 2020-06-30  
Hub: Lambton

Key Col	Colour	Meaning
Init		No Work Orders initialized
Closed		Closure Rate between 20-50%
Closed		Closure Rate less than 20%

			Preventive Maintenance					Operational					Capital/Project Work					Closure Rate		
			Init	Approved	Completed	Total Labor Hrs	Total Cost \$	Init	Approved	Completed	Total Labor Hrs	Total Cost \$	Init	Approved	Completed	Total Labor Hrs	Total Cost \$	Target	Actual	Variance
LAWSS (133000)	Lambton Area Water Treatment Plant (5544)	133000	0	0	0	0	0	0	0	0	0	0	1	1	0	132.5	7740.74	85%	100%	-15.0%
		5544, East Lambton Distribution (5544-WDEL)	6	6	0	0	0	24	24	24	69.25	2658.77	1	1	1	17.25	14528.39	85%	83.33%	1.666%
		5544, East Lambton PS (5544-WPEL)	35	35	33	46.75	2270.15	14	14	14	66	2728.85	0	0	0	0	0	85%	96.29%	-11.2%
		5544, Forrest Standpipe (5544-WDFS)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	85%	100%	-15.0%
		5544, Indian Road Tower (5544-WDIR)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	85%	100%	-15.0%
		5544, Lambton Area RMS (5544-WWLA)	18	18	17	47.5	2268.1	12	12	12	95	4772.21	0	0	0	0	0	85%	96.87%	-11.8%
		5544, Lambton Area WTP (5544-WTLA)	216	216	195	645.5	27679.42	78	78	74	9372.5	270048.3	4	4	2	23	17209.88	85%	90.18%	-5.18%
		5544, Port Lambton Standpipe (5544-WDPL)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	85%	100%	-15.0%
		5544, Watford Standpipe (5544-WDWF)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	85%	100%	-15.0%
		5544, West Lambton Booster Stn (5544-WPWL)	48	48	37	51.5	2310.81	12	12	12	83.25	4017.54	0	0	0	0	0	85%	83.07%	1.923%
		5544, West ST.Clair Distribution (5544-WDWS)	3	3	0	0.5	18.21	18	18	17	43	1816.8	1	1	0	10.5	651.94	85%	79.16%	5.833%
		Lambton Area Water Treatment Plant (5544)	8	8	5	41.25	2047.99	1	1	1	30.75	1513.28	1	1	0	0	0	85%	76.92%	8.076%
Grand Total			334	334	287	833	36594.68	159	159	154	9759.75	287555.8	8	8	3	183.25	40130.95	85%	89.07%	10.92%

0  
0

## Ontario Clean Water Agency Time Series Info Report

Report extracted 07/14/2020 12:00

**From: 01/01/2020 to 30/06/2020**

Facility Org Number:	5544
Facility Works Number:	210000906
Facility Name:	LAMBTON AREA WATER SUPPLY SYSTEM (LAWSS)
Facility Owner:	Local Services Board: LAMBTON AREA WATER SUPPLY SYSTEM
Facility Classification:	Class 4 Water Treatment
Receiver:	
Service Population:	100000.0
Total Design Capacity:	181844.0 m3/day

[illegible]

Max IH		0.63	0.633	0.647	0.645	0.685	0.594			0.685		
Mean IH		0.55	0.556	0.555	0.554	0.551	0.534		0.55			
Min IH		0.477	0.516	0.433	0.491	0.41	0.399				0.399	
HFS / Fluoride Used - l												
Max IH		88.823	94.553	91.689	88.823	120.341	137.533			137.533		
Mean IH		83.185	82.796	81.437	77.934	90.587	114.818		88.435			
Min IH		68.766	77.361	63.295	68.762	71.631	85.957				63.295	
Total IH		2578.73	2401.087	2524.546	2338.016	2808.208	3444.541	16095.13				
HFS / HFS (kg) - kg												
Max IH		108.364	115.355	111.86	108.364	146.816	167.79			167.79		
Mean IH		101.486	101.011	99.353	95.079	110.517	140.078		107.89			
Min IH		83.895	94.38	77.22	83.89	87.39	104.868				77.22	
Total IH		3146.051	2929.326	3079.946	2852.38	3426.014	4202.34	19636.06				
HFS / Treated Water Fluoride Residual - mg/L												
Max OL		2	0.81	0.92	0.8	0.81	0.81			2		
Mean OL		0.544	0.63	0.692	0.666	0.673	0.661		0.644			
Min OL		0	0.23	0.51	0.55	0.56	0.21				0	
Post Disinfection / Chlorine Dosage - mg/L												
Max IH		2.078	1.897	2.157	2.232	2.063	2.016			2.232		
Mean IH		1.449	1.561	1.676	1.599	1.618	1.796		1.616			
Min IH		0.822	1.03	1.288	0.933	1.134	1.582				0.822	
Post Disinfection / Hypochlorite Dosage - mg/L												
Max IH		17.316	15.809	17.977	18.596	17.191	16.797			18.596		
Mean IH		12.072	13.011	13.971	13.325	13.483	14.971		13.47			
Min IH		6.854	8.586	10.733	7.779	9.447	13.18				6.854	
Post Disinfection / Hypochlorite Used - kg												
Max IH		777.85	680.325	1083.35	707.35	1025.775	1294.85			1294.85		
Mean IH		559.262	585.231	615.927	560.867	672.782	972.927		660.839			
Min IH		254.975	358.375	440.625	420.65	425.35	701.475				254.975	
Total IH		17337.13	16971.7	19093.75	16826	20856.25	29187.82	120272.6				
Post Disinfection / Hypochlorite Volume-Total - m³												
Max IH		0.662	0.579	0.922	0.602	0.873	1.102			1.102		
Mean IH		0.476	0.498	0.524	0.477	0.573	0.828		0.562			
Min IH		0.217	0.305	0.375	0.358	0.362	0.597				0.217	
Total IH		14755	14444	16250	14320	17750	24840.7	102359.7				
Post Disinfection / Station 7 Cl Residual: Free - mg/L												
Max OL		5	1.75	3.1	1.84	1.85	1.8			5		
Mean OL		1.608	1.636	1.816	1.664	1.662	1.613		1.667			
Min OL		0	1.45	1.45	0	1.4	0				0	
PrTr / P.A.C. Dosage - mg/L												
Max IH							0.594			0.594		
Mean IH							0.386		0.386			
Min IH							0.187				0.187	

PrTr / P.A.C. Used - kg																			
Max IH								29.461						29.461					
Mean IH								24.607				24.607							
Min IH								12.27									12.27		
Total IH								713.612		713.612									
Raw Water / Background - cfu/100mL																			
Max Lab		10	5	0	0	11	270							270					
Mean Lab		2.5	1.25	0	0	2.75	58					12.154							
Min Lab		0	0	0	0	0	0										0		
Raw Water / Conductivity - µS/cm																			
Max IH		223.4	235.2	231.1	229.8	244.9	234.5							244.9					
Mean IH		220.597	226.503	222.677	222.918	227.515	229.864					224.981							
Min IH		217.1	217.6	217.8	218.65	176.9	227.8										176.9		
Raw Water / E. Coli: EC - cfu/100mL																			
Max Lab		0	0	0	0	0	2							2					
Mean Lab		0	0	0	0	0	0.4					0.077							
Min Lab		0	0	0	0	0	0										0		
Raw Water / Raw Flow Daily - m³/d																			
Max IH		51462	49347	68210	54076	68792	89737							89737					
Mean IH		46223.13	45011.1	43968.16	42331.93	49718.13	65201.9					48728.18							
Min IH		37203	38233	26615	30479	41407	44210										26615		
Raw Water / Raw Flow Rate - l/s																			
Max IH		595.62	571.15	789.47	600.16	796.2	1038.62							1038.62					
Mean IH		534.99	523.03	508.89	482.67	575.45	754.15					563.03							
Min IH		430.59	442.51	308.04	352.77	479.24	511.69										308.04		
Raw Water / Raw Water Turbidity - NTU																			
Max OL		14	11.4	23	6.6	3.4	3.79							23					
Mean OL		2.445	3.495	3.194	1.747	1.714	1.035					2.272							
Min OL		0.26	0.51	0.587	0.41	0.65	0.354										0.26		
Raw Water / Raw Water pH - ---																			
Max IH		8.27	8.16	8.13	8.16	8.29	8.46							8.46					
Mean IH		8.114	8.051	8.051	8.065	8.153	8.252					8.114							
Min IH		8.02	7.98	7.96	7.9	8.03	8.14										7.9		
Raw Water / Temperature - °C																			
Max IH		10	8	12	11.7	14	17.9							17.9					
Mean IH		7.466	6.083	9.203	9.432	11.392	15.318					9.829							
Min IH		5.5	3	5.9	6.87	8.025	12.8										3		
Raw Water / Total Coliform: TC - cfu/100mL																			
Max Lab		0	0	0	0	0	5							5					
Mean Lab		0	0	0	0	0	1					0.192							
Min Lab		0	0	0	0	0	0										0		
Treated Water / Background - cfu/100mL																			
Max Lab		0	0	0	0	0	0							0					



Mean Lab		0		0		0		0		0		0					
Min Lab		0		0		0		0		0					0		
Treated Water / E. Coli: EC - cfu/100mL																	
Max Lab		0		0		0		0		0			0				
Mean Lab		0		0		0		0		0		0					
Min Lab		0		0		0		0		0					0		
Treated Water / Electrical Consumption - kWh																	
Total IH		1060323		1063396		1033647		1058808		936374.9		923041.1		6075590			
Treated Water / Flow: Total of All Sources - m³/d																	
Max IH		48147		47888		47433		45327		65796		79186			79186		
Mean IH		44815.48		44078.86		43484.03		41675.97		48893.58		63849.17		47785.86			
Min IH		37737		38449		35292		38147		38491		47877				35292	
Total IH		1389280		1278287		1348005		1250279		1515701		1915475		8697027			
Treated Water / HPC - cfu/mL																	
Max Lab	<	10	<	40	<	10	<	10	<	10	<	10			<	40	
Mean Lab	<	10	<	17.5	<	10	<	10	<	10	<	10		<	11.154		
Min Lab	<	10	<	10	<	10	<	10	<	10	<	10				<	10
Treated Water / Total Coliform: TC - cfu/100mL																	
Max Lab		0		0		0		0		0		0			0		
Mean Lab		0		0		0		0		0		0		0			
Min Lab		0		0		0		0		0		0				0	
Treated Water / Turbidity - NTU																	
Max OL		0.094		0.11		0.741		0.1		0.089		0.6			0.741		
Mean OL		0.069		0.069		0.082		0.072		0.069		0.069		0.072			
Min OL		0.052		0.052		0.048		0.05		0.05		0.045				0.045	
West Lambton Booster Station / Cl Residual: Outlet Free - mg/L																	
Max OL		4.98		1.88		2.22		2.26		1.84		3			4.98		
Mean OL		1.666		1.694		1.735		1.63		1.626		1.5		1.642			
Min OL		0		0		0		0		0		0				0	
Zebra Mussel Control / Chlorine Dosage - mg/L																	
Max IH		1.251		1.294		1.283		1.49		1.292		1.177			1.49		
Mean IH		1.057		1.137		1.143		1.125		1.091		1.042		1.099			
Min IH		0.972		0.971		1.039		0.83		0.829		0.896				0.829	
Zebra Mussel Control / Cl Residual: Free - mg/L																	
Max IH		0.66		0.67		0.71		0.71		0.68		0.7			0.71		
Mean IH		0.597		0.599		0.634		0.61		0.627		0.609		0.613			
Min IH		0.46		0.44		0.51		0.42		0.43		0.44				0.42	
Zebra Mussel Control / Cl Residual: Total - mg/L																	
Max IH		0.84		0.82		0.86		0.83		0.84		0.803			0.86		
Mean IH		0.759		0.754		0.785		0.746		0.756		0.728		0.755			
Min IH		0.61		0.6		0.67		0.53		0.52		0.53				0.52	
Zebra Mussel Control / Hypochlorite Dosage - mg/L																	
Max IH		10.423		10.787		10.696		12.413		10.77		9.805			12.413		

[illegible]